

Hei

Sender over gjenstående mangler på Marine Harvest Fish Feed:

No.	Building	Place	Deviation
1	All buildings	All buildings	Marking and exit signs over doors
327	All buildings	Pipes	Cap all unused pipes
290	Bagging Line	Bagging Line	Fire cabinets
3	Biofilter	Facade	2x steel doors in concrete wall
4	Biofilter	Small rooms	Clean and paint steel
5	Biofilter	Biofilter	Feeder cables - coupling - Awaiting MCC from Fokus
6	Biofilter	Outside	Backfill in the Biofilter and Water Tank a
324	Biofilter	Facade	Mount doors in concrete wall
16	Cleaning Plant	Cleaning Plant	All electrical (90%)
17	Cleaning Plant	Cleaning Plant	Heating cable for roof drain (95%)
320	Cleaning Plant	Facade	Fix flashing on SW corner
38	Dosing Building	Dosing Building	Earthing not connected (electrode) Rem if not in use later on
39	Dosing Building	Level 1	Hatch must be corrected
297	Dosing Building	Dosing Building	Lights in stair and L6 (90%)
307	Finish Product	Stair	Cleaning
44	Finish Product Building	MSB	Bus bars need to be changed + switcher (Board 44 and 66)
46	Finish Product Building	By stairs and top level	Cleaning after light mounting
47	Finish Product Building	Top level and stair	Lights missing (50%)
49	Finish Product Building	Technical room	Clean tarpaulins on top of the room
53	Intake Building	Fire Hydrant	Pipe on risers for fire water must go through the wall on L1
56	Micro - Midi	Micro - Midi	Lights (80%)
57	Micro - Midi	Micro - Midi	Fire alarm - one aspiration missing
64	Oil and Boiler	Facade	Damages on West wall, SW corner and South wall
65	Oil and Boiler	Facade	Bottom flashing damaged on South wall
66	Oil and Boiler	All rooms	Cleaning and fix surface on construction steel
68	Oil and Boiler	Oil and Boiler	Building electrical board
69	Oil and Boiler	Oil and Boiler	Lights (30%)
70	Oil and Boiler	Oil and Boiler	Electri (40%)
72	Oil and Boiler	Oil and Boiler	Fire alarm (70%)
73	Oil and Boiler	Oil and Boiler	Power to gates (90%)
74	Oil and Boiler	Oil and Boiler	Heating cable for roof drain (90%)
75	Oil and Boiler	Boiler room	Fix damages from prov. Door on steel columns
308	Oil and Boiler	Facade	Ladder to roof (scaffolding temporarily)
321	Oil and Boiler	Facade	Fix flashings around gates
90	Outdoor	Quay	Water pipe to quay

91	Outdoor	Seaside	Lights by gas pipe
92	Outdoor	Surfaces	Gravelling
93	Outdoor	Ground	OV trace 8 to lev. - 10 not complete
94	Outdoor	Sprinkler central	Alarm for sprinkler system
95	Outdoor	North PB	Surface works
184	Process Building	Facade	Cut outs for technical installations through walls - Check flashings L3
186	Process Building	Facade	Deck on cooler platform North PB - fasteners missing
187	Process Building	Facade	Finish on flashing must be improved
190	Process Building	Small areas in all levels	Floor surface must be grinded
191	Process Building	Level 1	Unused openings for cables must be plugged
196	Process Building	Level 1	Open technical openings in walls - Grain: installation
197	Process Building	Level 1	Damaged wall corner outside MSB
198	Process Building	Level 1	Missing door from stairs to cable shaft - Ceiling will be installed in bottom of cable shaft
210	Process Building	Level 2	Opening around pipe through floor - Mic will check
216	Process Building	Several levels	No fire sealing towards cable shaft
219	Process Building	L2 Drier	Repair steel columns for wall
220	Process Building	L2 Drier	Unpainted deck edge
221	Process Building	L3 Main room	Open around pipe in wall
222	Process Building	L3 Room North	Openings around el - cutouts - Argon installation
224	Process Building	L4 Server room	Damaged threshold
226	Process Building	L5 Main Room	Covering around process cut out in innerwall towards east end - Grintec installation
227	Process Building	L7 Main Room	Small damages on outer wall surface
234	Process Building	Facade	Damages on Trafo wall corner
235	Process Building	All levels	Paint repair on several concrete walls, floors and ceilings
236	Process Building	All levels	Lock cylinders for doors to the cable shaft
237	Process Building	Driers	Extra flashings with an angle between construction steel and walls, up under the ceiling - Must be considered if necessary
238	Process Building	All levels	Escape plan signs
241	Process Building	Process Building	Building electrical board Level 1 OK
242	Process Building	Several levels	Fire alarm - coupling - testing - start up (90%)
243	Process Building	Stair Shaft	Lights
244	Process Building	Level 3 Control Room	Window Rædergård
245	Process Building	Level 2	Extra doors to open area
246	Process Building	Level 1 Cable Shaft	Wall and roof in bottom cable shaft

247	Process Building	Trafo and MSB	Bus bars need to be changed
249	Process Building	L6	Steel plates towards walking bridge
251	Process Building	Process Building	Emergency lights (Electrical and selvlysende) (90%)
255	Process Building	Cable shaft	Mount small room in bottom of cable sh
256	Process Building	Small room outside control room	Light missing
260	Process Building	L 2, 4, 7	Take out combisafe
261	Process Building	Driers	Clean on platforms
262	Process Building	Driers	Clean cable waste
264	Process Building	Level 3	2 extra doors
265	Process Building	Level 3	Extra railing
266	Process Building	Level 4	Take out wood stair
276	Process Building	Control Room L3	Finish cable covers - not accepted by Arg
289	Process Building	Piping	Flashing around pipes through decks
291	Process Building	All levels	Fix surfaces on floors
292	Process Building	All levels	Fix wall and floor joint where we have flashings
293	Process Building	All levels	Fix wall and floor joints concrete - concre
294	Process Building	Level 2	Roof steel rusted
295	Process Building	Level 7	Kick plate painting
296	Process Building	All levels	Lighting conduits
299	Process Building	Elevator shaft	More light needed in the back of shaft. N 50 lux when elevator is in the bottom of shaft
309	Process Building	Roof	Certificate on latch way system
312	Process Building	Facade	Concrete under concrete elements
313	Process Building	Stair	Grinding
314	Process Building	L8 Stair	Take down scaffolding
316	Process Building	Steel	Paint damaged steel
317	Process Building	Elevator shaft	Paint formwork
318	Process Building	Elevator shaft	Paint bottom after grinding
319	Process Building	Facade	Fix flashing around gates
323	Process Building	Level 4 Control Room	Painting when ABB has finished work
325	Process Building	Escape	Fix locks on escape doors
326	Process Building	Doors	Fix locks or covers on doors
328	Process Building	L2 Drier	Move one steel column on SE part of dri
277	Quay	Quay	Feeder cables
278	Several Buildings	Many places	Ventilation drawings missing
279	Several Buildings		Final control on aspiration system
280	Several Buildings	Service	Service agreement for fire and sprinkler
281	Several Buildings	Documentation	FDV - documentation
282	Several Buildings	Control	Control earthing net
288	Water tank	Sprinkler central	Aggregate
310	Water tank	Roof	Cladding
311	Water tank	Wall	Cladding

Manglene lukkes fortløpende denne uka.

Vennlig hilsen
for REINERTSEN AS

Tormod Rødsjø

Siv.ing, HMS/K, New Salmon Feed Factory Marine Harvest

Leiv Eiriksson Senter, 7492 Trondheim

Tlf.: 815 52 100 | Tlf. dir.: +47 93012 638

<http://www.reinertsen.no>

REINERTSEN på sosiale medier:

[Facebook](#) | [Twitter](#) | [LinkedIn](#) | [YouTube](#) | [Blogg](#)